

OUTLINE SPECIFICATION

Temporary Modular Healthcare Facilities

March 23, 2020

THIS IS A SAMPLE OUTLINE SPECIFICATION THAT CAN AND WOULD BE MODIFIED AS REQUESTED OR REQUIRED.

General Criteria:

1. SUBJECT BUILDING:

- Module(s):
- Width: 13'10"
- Length: 39'
- Shipping Height: 13'5"

2. CODE CLASSIFICATION:

- Building Area: See attached
- Number of Stories: One
- Construction: II-B or As Required

3. DESIGN LOADS:

- Floor Live Load: Per Code
- Wind Load: Per Code
- Ground Snow Load: Per Code

Modular Support/Foundation:

- Option 1: Axis/MODLOGIQ will set Modular Units on timbers, etc which will be sitting directly onto pavement/Concrete with an approximate 18 -24 inch "crawl space" below
- Option 2: Axis/MODLOGIQ will provide KIP loads, load points, and a recommended description of attachment method of building to foundation.
- Access Ramping/Stairs will be provided as needed (Built at site)

Floor Construction:

- Structural Steel Frame with Cross Members
- R30 Batt Insulation
- 3/4" Plywood Subfloor
- 12"x12"x1/8" VCT w/4" Vinyl cove base in all areas other than bathroom which will have 6" Vinyl Cove Base- Based on Armstrong Imperial Texture Standard Excelon
- Axles, Tires and Hitches

Exterior Wall Construction:

- 28 Gauge High Rib Siding- Manufacturers Standard Color
- Continuous Rigid Insulation
- Z Bars or Strapping
- Tyvek or Equal Weather Barrier
- 5/8" Exterior Gypsum Sheathing
- 6" Steel Stud
- R21 Fiberglass Batt Insulation
- Vapor Barrier
- 5/8" Vinyl Covered Gypsum with Battens- all seams caulked

Interior Wall Construction:

- 3-5/8" Steel Stud framing
- Fiberglass Sound Batt Insulation
- 5/8" Vinyl Covered Gypsum with Battens- all seams caulked

Ceilings:

- 2x2 washable ACT
- Prelude 15/16 Grid

Roof Construction:

- Structural Steel Frame and Cross Members
- 1-1/2" B Deck
- R-35 Continuous Poly Iso
- 1/4" DensDeck
- Adhered 45mil Black EPDM
- Roof Edge Trim to Match Siding
- Gutter and Downspouts to site

Doors - Exterior:

- Commercial Double Insulated Steel Doors with Half Lite Glass, Panic Hardware, Closers, Weather stripping

Doors – Interior:

- 3'8" x 7'0" Aluminum/Glass Doors and Frames with Standard Grade 1 Hardware for patient rom

entry (option for Transfer Grill Panel)

- 3'0" x 7'0" Hollow Metal Doors and Frames with Standard Grade 1 Hardware for support spaces
- 6'0" x 7'0" Hollow Metal Exterior Insulated Doors and Frames with Standard Grade 1 Hardware for Egress

Windows - Exterior:

- 1 Per Isolation/Treatment Room 3' x 4' Fixed Vinyl Windows- White

Painting:

- Epoxy Paint for all Walls, HM Doors, and Frames, etc. – 2 finish coats

Casework:

- P-Lam cabinets in Nurses Station AWI - custom grade cabinets
- Particleboard-core casework - White melamine interiors 120 degree self-concealed hinge - 4" Wire pulls Laminate Slab doors/drawers - PVC edge-banding
- 1/2" white vinyl wrapped drawer box - Full-extension drawer slides 32mm adjustable shelf holes - Metal shelf pins
- Solid Surface countertops for all wet areas, a standard color, and 4" backsplash
- P. Lam Counters at all other "non-wet" areas

Electrical:

- Lighting:
 - Provide and install 2x2 LED lay in fixtures-Sealed
 - Provide and install emergency battery packs with 2 heads each.
 - Provide and install ceiling mount exit signs.
 - Provide and install exterior remote emergency fixtures.
 - Provide and install exterior LED wall mount fixture with integral photocell.
 - Provide and install single pole toggle switches for occupancy sensor override.
 - Provide and install exterior LED wall packs with integral photocell at exterior doors.
- Power:
 - Provide and install local distribution panel at each Modular Unit
 - Provide and install Hospital Grade Duplex Receptacles and GFCI where required
- Low Voltage:
 - Provide and install back boxes with ¾" EMT conduit stubs to above ceiling Nurses Call and Low Voltage Requirements- 3 per room
 - Provide and install back box with ¾" stubs for Fire Alarm
 - All wiring, jacks, terminations and low voltage devices and testing for all low voltage to be coordinated/provided by others.

- All Wiring to be MC
- All Devices to be Hospital Grade
- Provide an Emergency Generator if Emergency Power is not local or available
- Final mate line connections and testing onsite by others, anything outside or below the modules or not specifically listed not included.

HVAC:

- OPTION – 1 ISOLATION CONCEPT
- READILY AVAILABLE AHU Packaged Units with Heat Pumps to be set on exiting site adjacent to Modular Units AND CONFIGURED TO RUN AT 100% OUTSIDE AIR
- UNITS TO BE CONFIGURED IN SERIES TO COMPENSATE FOR ADDITIONAL CAPACITY AND STATIC PRESSURE NEEDS
- Provision for separate unit for “Clean” area
- Galvanized ductwork with 1-1/2” FSK duct wrap
- Each Patient Room with 12 air changes per hour
- 100% outside air with direct exhaust to exterior
- +/- 5,000 CFM Utility fans on Roof
- +/- 275 CFM Fans for Ante Rooms

Plumbing:

- Floor Mounted Toilet - Tank Type
- Wall Hung Lavatory Sink- Manual Faucet
- Copper Domestic Water Piping
- Cast Iron DWV
- Water Heater
- Domestic Water assumed connected to existing Facility
- Sanitary Waste Water assumed to be connected to existing Facility or connected to a Storage Tank
- Medical Gases assumed to be connected to existing Facility or to a manifold system with cylinders

SPRINKLER:

- Complete dry pipe system installed for connection to Facility

END OF DOCUMENT

